

ANACOSTIA NAVAL STATION WASHINGTON, DISTRICT OF COLUMBIA



Engineering Field Division/Activity: EFACHES
 Major Claimant: CNO
 Size: 600 Acres
 Funding to Date: \$479,000
 Estimated Funding to Complete: \$56,000

Base Mission: Provides services and material for support of Navy military personnel and functions including air operations, communications, armories and photographic and research laboratories

Contaminants: Dredge spoils, heavy metals, refuse, industrial liquid waste, POLs, POL sludge

Number of Sites:		Relative Risk Ranking of Sites:			
CERCLA:	3	High:	2	Not Evaluated:	0
RCRA Corrective Action:	0	Medium:	0	Not Required:	4
RCRA UST:	3	Low:	0		
Total Sites:	6				

Sites Response Complete: 4

PROGRESS AND PLANS

CERCLA	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
PA / SI	3							
RI / FS			1					
RD								
RAC								
RAO								
IRA								
RC	2		1					
Cumulative % RC	67%	67%	100%	100%	100%	100%	100%	100%
UST	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
SA								1
CAP	1	1						
DES								
IMP								
IMO								
IRA	1(1)	1(1)						
RC	1	1						1
Cumulative % RC	33%	67%	67%	67%	67%	67%	67%	100%

WASHINGTON NAVAL OBSERVATORY

WASHINGTON, DISTRICT OF COLUMBIA



Engineering Field Division/Activity: EFACHES
Major Claimant: COMNAVMETOCOM
Size: 80 Acres
Funding to Date: \$60,000
Estimated Funding to Complete: \$107,000

Base Mission: Performs astrometry, supports navigation and astronomical research and supports precision time standards for the United States

Contaminants: POLs

Number of Sites:		Relative Risk Ranking of Sites:			
CERCLA:	0	High:	1	Not Evaluated:	0
RCRA Corrective Action:	0	Medium:	0	Not Required:	0
RCRA UST:	1	Low:	0		
Total Sites:	1				

Sites Response Complete: 0

PROGRESS AND PLANS

UST	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
SA		1						
CAP			1					
DES			1					
IMP					1			
IMO								
IRA	1(2)	1(2)						
RC					1			
Cumulative % RC	0%	0%	0%	0%	100%	100%	100%	100%

WASHINGTON NAVAL RESEARCH LABORATORY

WASHINGTON, DISTRICT OF COLUMBIA



Engineering Field Division/Activity: EFACHES
Major Claimant: ONR
Size: 129 Acres
Funding to Date: \$22,000
Estimated Funding to Complete: \$131,000

Base Mission: Provides research laboratory facilities and services

Contaminants: POLs

Number of Sites:		Relative Risk Ranking of Sites:			
CERCLA:	1	High:	1	Not Evaluated:	0
RCRA Corrective Action:	0	Medium:	0	Not Required:	2
RCRA UST:	2	Low:	0		
Total Sites:	3				

Sites Response Complete: 2

PROGRESS AND PLANS

CERCLA	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
PA / SI	1							
RI / FS								
RD								
RAC								
RAO								
IRA								
RC	1							
Cumulative % RC	100%	100%	100%	100%	100%	100%	100%	100%
UST	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
SA	2							
CAP	2							
DES								1
IMP								1
IMO								
IRA	2(3)							
RC	1							1
Cumulative % RC	50%	50%	50%	50%	50%	50%	50%	100%

WASHINGTON NAVAL SECURITY STATION

WASHINGTON, DISTRICT OF COLUMBIA



Engineering Field Division/Activity: EFACHES
Major Claimant: SSP
Size: 38 Acres
Funding to Date: \$3,240,000
Estimated Funding to Complete: \$804,000

Base Mission: Provides Naval communication services

Contaminants: Heavy metals, PCBs

Number of Sites:		Relative Risk Ranking of Sites:			
CERCLA:	3	High:	2	Not Evaluated:	0
RCRA Corrective Action:	0	Medium:	1	Not Required:	0
RCRA UST:	0	Low:	0		
Total Sites:	3				

Sites Response Complete: 0

PROGRESS AND PLANS

CERCLA	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
PA / SI	3							
RI / FS					1		1	1
RD								1
RAC								1
RAO								1
IRA	1(1)		2(2)					
RC					1		1	1
Cumulative % RC	0%	0%	0%	0%	33%	33%	67%	100%

WASHINGTON NAVY YARD

WASHINGTON, DISTRICT OF COLUMBIA



Engineering Field Division/Activity: EFACHES
 Major Claimant: CNO
 Size: 66 Acres
 Funding to Date: \$778,000
 Estimated Funding to Complete: \$16,399,000

Base Mission: Provides supply and administrative services

Contaminants: POLs

Number of Sites:		Relative Risk Ranking of Sites:			
CERCLA:	15	High:	4	Not Evaluated:	0
RCRA Corrective Action:	0	Medium:	11	Not Required:	2
RCRA UST:	3	Low:	1		
Total Sites:	18				

Sites Response Complete: 2

PROGRESS AND PLANS

CERCLA	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
PA / SI			12					3
RI / FS					1	2		12
RD							2	13
RAC								15
RAO								4
IRA		2(2)	1(1)	2(2)				
RC								15
Cumulative % RC	0%	0%	0%	0%	0%	0%	0%	100%
UST	FY95 and before	FY96	FY97	FY98	FY99	FY00	FY01	FY02 and After
SA	3							
CAP		1	1					
DES								
IMP		1						
IMO								
IRA	2(4)							
RC		2	1					
Cumulative % RC	0%	67%	100%	100%	100%	100%	100%	100%