

ANACOSTIA NAVAL STATION

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: CNO

Size: 600 Acres

Funding to Date: \$228,000

Estimated Funding to Complete: \$200,000

Base Mission: Provides services and material for support of Navy military personnel and functions including air operations, communications, armories and photographic and research laboratories

Contaminants: Dredge spoils, heavy metals, refuse, industrial liquid waste, POLs, POL sludge

Number of Sites:

CERCLA: 3

RCRA Corrective Action: 0

RCRA UST: 2

Total Sites: 5

Relative Risk Ranking of Sites:

High: 1 Not Evaluated: 0

Medium: 2 Response Complete: 2

Low: 0 Total Sites: 5



PROGRESS AND PLANS

CERCLA	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
PA	3							
SI	3							
RI/FS					1			
RD								
RA								
IRA								
RC	2				1			
Cumulative Response Complete	67%				100%			
UST	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
ISC	2							
INV								
CAP		1	1					
DES								
IMP					2			
IRA	1(1)	1(1)						
RC					2			
Cumulative Response Complete					100%			

WASHINGTON NAVAL RESEARCH LABORATORY

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: CNR

Size: 129 Acres

Funding to Date: \$1,055,000

Estimated Funding to Complete: \$0

Base Mission: Provides research laboratory facilities and services

Contaminants: POLs



Number of Sites:		Relative Risk Ranking of Sites:		
CERCLA:	1	High:	1	Not Evaluated:
RCRA Corrective Action:	0	Medium:	0	Response Complete:
RCRA UST:	2	Low:	0	Total Sites:
Total Sites:	3			3

PROGRESS AND PLANS

CERCLA	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
PA	1							
SI								
RI/FS								
RD								
RA								
IRA								
RC	1							
Cumulative Response Complete	100%							
UST	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
ISC	2							
INV								
CAP	2							
DES								
IMP	1							1
IRA	1(2)							
RC	1							1
Cumulative Response Complete	50%							100%

WASHINGTON NAVAL SECURITY STATION

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: COMNAVSECGRU

Size: 38 Acres

Funding to Date: \$660,000

Estimated Funding to Complete: \$3,929,000

Base Mission: Provides Naval communication services

Contaminants: Heavy metals, PCBs



Number of Sites:		Relative Risk Ranking of Sites:		
CERCLA:	3	High:	2	Not Evaluated:
RCRA Corrective Action:	0	Medium:	1	Response Complete:
RCRA UST:	0	Low:	0	Total Sites:
Total Sites:	3			3

PROGRESS AND PLANS

CERCLA	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
PA	2							
SI	3							
RI/FS							1	2
RD								1
RA								1
IRA	1(1)			2(2)				
RC							1	2
Cumulative Response Complete							33%	100%

WASHINGTON NAVAL OBSERVATORY

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: COMNAVMETOCCOM

Size: 80 Acres

Funding to Date: \$50,000

Estimated Funding to Complete: \$50,000

Base Mission: Performs astrometry, supports navigation and astronomical research and supports precision time standards for the United States

Contaminants: POLs

Number of Sites:

CERCLA: 0

RCRA Corrective Action: 0

RCRA UST: 1

Total Sites: 1

Relative Risk Ranking of Sites:

High: 0 Not Evaluated: 1

Medium: 0 Response Complete: 0

Low: 0 Total Sites: 1



PROGRESS AND PLANS

UST	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
ISC			1					
INV								
CAP								
DES								
IMP								1
IRA	1(2)		1(2)					
RC								1
Cumulative Response Complete								100%

WASHINGTON NAVY YARD

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: CNO

Size: 66 Acres

Funding to Date: \$806,000

Estimated Funding to Complete: \$26,202,000

Base Mission: Provides supply and administrative services

Contaminants: POLs



Number of Sites:		Relative Risk Ranking of Sites:		
CERCLA:	11	High:	3	Not Evaluated:
RCRA Corrective Action:	0	Medium:	9	Response Complete:
RCRA UST:	3	Low:	2	Total Sites:
Total Sites:	14			14

PROGRESS AND PLANS

CERCLA	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
PA	11							
SI			11					
RI/FS								11
RD								11
RA								11
IRA				1(1)				
RC								11
Cumulative Response Complete								100%
UST	FY94 and before	FY95	FY96	FY97	FY98	FY99	FY00	FY01 and after
ISC	1	2						
INV								
CAP			2					
DES								
IMP			2		1			
IRA	1(2)		1(1)					
RC			2		1			
Cumulative Response Complete			67%		100%			