

ANACOSTIA NAVAL STATION WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: CNO

Size: 600 Acres

Funding to Date: \$544,000

Estimated Funding to Complete: \$6,009,000



Base Mission: Provides services and material for support of Navy military personnel and functions including air operations, communications, armories and photographic and research laboratories

Contaminants: Dredge spoils, heavy metals, refuse, industrial liquid waste, POLs, POL sludge

Number of Sites:

CERCLA: 3

RCRA Corrective Action: 0

RCRA UST: 3

Total Sites: 6

Relative Risk Ranking of Sites:

High: 2 Not Evaluated: 3

Medium: 1 Not Required: 0

Low: 0

Sites Response Complete: 0	

PROGRESS AND PLANS

CERCLA	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
PA / SI	3							
RI / FS				3				
RD						3		
RAC								3
RAO								3
IRA								
RC								3
Cumulative % RC	0%	0%	0%	0%	0%	0%	0%	100%
UST	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
SA	1							
CAP			1					
DES								
IMP			1	2				
IMO								1
IRA	2(3)							
RC			1	1				1
Cumulative % RC	0%	0%	33%	67%	67%	67%	67%	100%

WASHINGTON NAVAL OBSERVATORY

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES
 Major Claimant: COMNAVMETOCCOM
 Size: 80 Acres
 Funding to Date: \$21,000
 Estimated Funding to Complete: \$100,000



Base Mission: Performs astrometry, supports navigation and astronomical research and supports precision time standards for the United States

Contaminants: POLs

Number of Sites:

CERCLA: 0
 RCRA Corrective Action: 0
 RCRA UST: 1
 Total Sites: 1

Relative Risk Ranking of Sites:

High: 1 Not Evaluated: 0
 Medium: 0 Not Required: 0
 Low: 0

Sites Response Complete: 0	

PROGRESS AND PLANS

UST	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
SA				1				
CAP				1				
DES								
IMP					1			
IMO								
IRA	1(4)							
RC					1			
Cumulative % RC	0%	0%	0%	0%	100%	100%	100%	100%

WASHINGTON NAVAL RESEARCH LABORATORY

WASHINGTON, DISTRICT OF COLUMBIA


Engineering Field Division/Activity: EFACHES

Major Claimant: ONR

Size: 129 Acres

Funding to Date: \$22,000

Estimated Funding to Complete: \$0



Base Mission: Provides research laboratory facilities and services

Contaminants: POLs

Number of Sites:

CERCLA: 1

RCRA Corrective Action: 0

RCRA UST: 2

Total Sites: 3

Relative Risk Ranking of Sites:

High: 0 Not Evaluated: 0

Medium: 0 Not Required: 3

Low: 0

Sites Response Complete: 3	

PROGRESS AND PLANS

CERCLA	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
PA / SI	1							
RI / FS								
RD								
RAC								
RAO								
IRA								
RC	1							
Cumulative % RC	100%	100%	100%	100%	100%	100%	100%	100%
UST	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
SA	2							
CAP	1	1						
DES								
IMP								
IMO								
IRA	2(3)							
RC	1	1						
Cumulative % RC	50%	100%	100%	100%	100%	100%	100%	100%

WASHINGTON NAVAL SECURITY STATION

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES

Major Claimant: SSP


Size: 38 Acres

Funding to Date: \$3,286,000

Estimated Funding to Complete: \$804,000

Base Mission: Provides Naval communication services

Contaminants: Heavy metals, PCBs



Number of Sites:

CERCLA: 3

RCRA Corrective Action: 0

RCRA UST: 0

Total Sites: 3

Relative Risk Ranking of Sites:

High: 2 Not Evaluated: 0

Medium: 1 Not Required: 0

Low: 0

Sites Response Complete: 0	


PROGRESS AND PLANS

CERCLA	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
PA / SI	3							
RI / FS				1		1	1	
RD								1
RAC								1
RAO								
IRA	1(1)	2(2)						
RC				1		1		1
Cumulative % RC	0%	0%	0%	33%	33%	67%	67%	100%

WASHINGTON NAVY YARD

WASHINGTON, DISTRICT OF COLUMBIA

Engineering Field Division/Activity: EFACHES
 Major Claimant: CNO
 Size: 66 Acres
 Funding to Date: \$4,907,000
 Estimated Funding to Complete: \$21,071,000



Base Mission: Provides supply and administrative services

Contaminants: POLs

Number of Sites:

CERCLA: 0
 RCRA Corrective Action: 16
 RCRA UST: 4
 Total Sites: 20

Relative Risk Ranking of Sites:

High: 7 Not Evaluated: 3
 Medium: 6 Not Required: 1
 Low: 3

Sites Response Complete: 1	

PROGRESS AND PLANS

RCRA CA	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
RFA	11		2	3				
RFI / CMS		1	1		3	3		8
DES			2	1	1	3	1	5
CMI					1	2	3	4
CMO								6
IRA	2(2)	2(2)	8(11)	2(2)		1(1)	1(1)	3(3)
RC		1	1		1	2		11
Cumulative % RC	0%	6%	13%	13%	19%	31%	31%	100%
UST	FY96 and before	FY97	FY98	FY99	FY00	FY01	FY02	FY03 and after
SA	3		1					
CAP			2					
DES								
IMP			3	1				
IMO								
IRA	2(4)							
RC			3	1				
Cumulative % RC	0%	0%	75%	100%	100%	100%	100%	100%